PORPOSAL FOR GRANT OF THE EXTENSION

1	Name of work	Improvements to Roads and Drains at Doddabommasandra Old Village, Subbanna Beedi and Surrounding areas in ward No 10 Doddabommasandra
2	Estimated Cost	100.00 Lakhs
3	Amount of Tender	8544771.47
4	Name of Contractor	M/s KRIDL
5	Agreement No	BBMP/EE/BTP/AGR/208/2019-20, Dated: 10.03.2020
6	Work Order No & Date Under Which the Work order has been issued	BBMP/EE/BTP/WO/208/2019-20, Dated: 10.03.2020
7	Time limit originally fixed for Completion of time	60 Days
8	Date of Markout	
9	Date of Commencement	10.03.2020
10	Date of Completion as per Agreement	09.05.2020
11	Date of Receipt of Application in the sub division	
12	Extension of time granted if any	
13	Work carried out by the contractor during original period stipulated in the contractor	
14	Work carried out during the last period of Extension	-
15	Work carried out during the 2nd period of Extension	-
16	Date of recommendation of the time extension applied for	08.05.2020 to 14.09.2020 (125 Days)
17	Whether the original Application of the contractor enclosed	Yes
18	Balance work remaining to be done	-
19	Probable time required for completion remaining work	- 29.9.2020
20	Cost of work charged establishment charge on the work after expiry of original period	EOT may be Approved. Work Delayed due to Covid-19 & Lock down.
21	Whether notice as per clause P(2) of Contractor has been issued	-
22	Remark by the Executive Engineer	EOT may be Approved as per AEE recommendation.
23	Daily Rate of the fine proposed	

Sunitha. N K
Assistant Engineer
Ward No.10

Assistant Executive Engineer
Vidyaranyapura Sub-Division

Executive Engineer
Byrarayanapura Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

Chief Engineer
Yalahanka Zone